AS

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

SBRNO-159/15-16

No. ***First & Final***

(For Other Works)

Date: 2-9-15 ...2015

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. 169 Dated 30-9-15 Divisional / Sub Divisional Cash Book Voucher No..... Dated.....

Schedule Docket No. Head of Account: **P-1771** **Work Code: 011-15-000018** **Est.Cost: 10.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: Maintenance of Ward and Emergency Works in Ward No. 11, (Kuvempunagara) Vidyaranyapura Sub Division.

Name of Contractor and Full Address: ***Sri. C. Chethan, Contractor, # 28, Thindlu Anjaneyaswamy Layout, 1st Main, Vidyaranyapura (Post), Bangalore - 97.***

Reference to Agreement No. **EE/BTP/BBMP/ E-PMT/08(13881)/WO/241/2015-15** Date: **24.01.2015**

Certified that the measurements were taken by me on 02/9/15 and recorded of **Pages** 209715-79 **to** of measurement Book No. 2098 and that the work is satisfactorily executed.

Chethan C

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 02/9 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರಗಳ
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97

II Memorandum of Payment

		Amount
1)	Total value of work done or supplies made as per account within	99364=00
2)	Deduct amount to be held in reserve being .....percent Rs.....	IT- 9937=00
3)	" Balance	LWF- 39747=00
4)	Deduct Payment:	ESD- 54652=00
	a. Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... adjusted towards cash advance recovery of	LWC- 9937=00
	b. Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	CBF 994=00
5)	Balance being unpaid value of work done held in reserve.	Roy- 4544=00
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	Fine- 2000=00
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	Total ded 121811=00
9)	Value of Government materials supplied.	
	Total amount adjusted -	871853=00

By cheque Chethan C

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

993664=00
121811=00

Witness
1.
2.

Stamp

871853=00

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Krishnaprasad K R

Initials of Officer making payment

Executive Engineer

Sl. No.		Unit
1	Earth work excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
2	Providing and laying in position plain cement concrete of **mix 1:4:8 with OPC cement @ 180 kgs with 40mm** and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregares @ 0.57 cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
3	Providing and constructing granite / trap / basalt size stone masonry in **superstructure with cement mortar 1:6**, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
4	Providing ruled pointing to coursed stone masonry with cement mortar 1:4, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
5	Providing and laying in position plain cement concrete of **mix 1:2:4 with cement @ 240 kgs with 20mm** and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
6	Providing and laying in position **reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with 20mm and down size graded granite metal**, coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastisiser @ 3lts confirming to IS 9103-1999 reaffirmed-2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, walls (any thickness) including attached plasters, column, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour, HOM of machinery, curing, etc complete as per specifications and directions of engineer in charge of the work	Cum
7	**Providing mild steel reinforcement for R.C.C work** including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery etc complete as per specifications and directions of engineer in charge of the work	Qtl
8	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for **vertical surface such as walls at any thickness**, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm
9	1031 - Hire Charges of J.C.B Excavator including Operator and Fuel (P. XXXXVI/I. 23) etc complete as per specifications and directions of engineer in charge of the work	Day
10	1024 - Hire Charges of Tractor 40 HP including Operator and Fuel (P. XXXXVI/I. 19) etc complete as per specifications and directions of engineer in charge of the work	Day
11	Engaging Causal Labours (Unskilled mazdoor Heavy) etc complete as per specifications and directions of engineer in charge of the work	Nos
12	Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means inlcuding loading and unloading etc complete as per specifications and directions of engineer in charge of the work	Cum
	Total	

CERTIFICATE :

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	24.84	105.00	2608.20	24.84	2608.20	
-	-	3.24	4847.00	15704.28	3.24	15704.28	
-	-	34.56	4773.60	164975.62	34.56	164975.62	
-	-	51.20	92.88	4755.46	51.20	4755.46	
-	-	7.80	5327.64	41555.59	7.80	41555.59	
-	-	23.15	6065.00	140404.75	23.15	140404.75	
-	-	18.52	7970.00	147604.40	18.52	147604.40	
-	-	92.38	292.68	27037.78	92.38	27037.78	
-	-	20	6720.00	134400.00	20	134400.00	
-	-	70	2240.00	156800.00	70	156800.00	
-	-	700	223.00	156100.00	700	156100.00	
-	-	23.60	73.00	1722.80	23.60	1722.80	
				993668.87		**993668.87**	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ,
ಯಲಹಂಕ ವಲಯ,